ARYADI BUSINESS PVT.LTD.

PPM SERVICE REPORT

FIRE SAFETY MAINTENANCE

ISO 9001:2015 | ISO 14001:2015 | ISO 45001:2018 Certified

REPORT NUMBER	TICKET NO	REGISTERED ON	CLOSED ON
ARYADI-PPM-25079	**CS-PPM-041526**	**2026-04-01 06:29:26**	**2026-07-10 17:18:23**

Customer Details

Customer Name	URBAN COMPANY LIMITED
Branch Name	Urban - GGN - 121
Address	Urban - GGN Sec - 121 - Plot No. 121, Udyog Vihar Phase 1, Udyog Vihar, Sector 20, Gurugram, Haryana 122016
Mobile No.	9411161161
Client Ticket No.	N.A.

Service Ticket Details

Type	PPM
Category	Fire Safety
Sub Category	Extinguisher
Status	Closed
Asset Condition	GOOD
Complaint Registered	2026-04-01 06:29:26

Asset Details

Equipment Name	Fire Extinguisher CO2	**Make**	N.A.
Model	4.5 KG	**Serial Number**	N.A.
Asset Location	N.A.		

Service Details

PROBLEM STATEMENT

Fire Extinguisher CO2 Type Q-2 PPM

TECHNICIAN / ENGINEER OBSERVATION

no observations

ACTION TAKEN

We have properly check and clean the CO2 type of fire Extinguisher.
Fire extinguisher safety pin properly checked.
Fire extinguisher refill date and a due date properly checked.
Fire extinguisher CO2 type, Q-2 PPM work completed.

TECHNICIAN / ENGINEER REMARKS

work done

Pre Image(s)

0 PHOTO(S)

No pre-work images captured.

Post Image(s)

0 PHOTO(S)

No post-work images captured.

Checklist

Fire alarm control panel accessible by emergency response personnel and not obstructed	:	Yes
Manual pull boxes not obstructed and accessible	:	Yes
Verify that the panel displays accurate information and responds appropriately	:	Yes
Visual check and clean the smoke detector	:	Yes
Check the sensitivity of the smoke detector by aerosol spray	:	Yes
Check the connectors of FAS panel	:	Yes
Check the battery status of FAS panel	:	Yes
Check the power supply of the system	:	Yes
Check the wiring and looping	:	Yes
Check the MCP, if Hammer required available with MCP?	:	Yes
Check the hooters	:	Yes
Check the heat detectors	:	Yes
Check the battery voltage 12 volt	:	Yes
Check the AC voltage 220 volt to 230 volt	:	Yes

Acknowledgement

Technician Details

Name —

Phone Number —

Authorised Signatory

Onsite Client Representative (Verified By)

Name Rahul kumar

Designation Security Guard

Contact Number 9411161161, 7217671276

2026-07-10 17:18:16